

**FACILITIES DEVELOPMENT REPORT**

**Capital Projects Update**

Campus Security System Upgrades

- Materials purchasing is complete. Materials all ordered and partially delivered to campus.
- Work continuing in buildings including supports, wiring and mounts.
- Upgrades occurring in Morris Lawrence, Health Fitness Center, Business Education and the Harriet St Center.

Advanced Transportation Center Addition and Renovation Project

- State Budget Office recommended submittal package for construction.
- The project was included in the state budget bill passed by the legislature.

**Deferred Maintenance Schedule Update**

1.	BEB Boiler and Temperature Control Replacement <i>Budget = \$525,000</i>	<i>Complete.</i>
2.	BEB Fan Terminal Units and piping replacement <i>Budget = \$600,000</i>	<i>2<sup>nd</sup> Floor Construction Complete. 1<sup>st</sup> Floor Construction ongoing.</i>
3.	BEB Smoke Evacuation Mechanical System Access Catwalk Replacement <i>Budget = \$7,500</i>	<i>Complete.</i>
4.	CLASB humidification boilers replacement for AHU-1, AHU-2, AHU-5 and AHU-7 <i>Budget = \$260,000</i>	<i>Construction ongoing. Tie-In Complete.</i>
5.	Energy Center water cooled heating pump(s) replacement with air cooled pumps and piping reconfiguration <i>Budget = \$400,000</i>	<i>Submittals &amp; planning ongoing</i>
6.	Storm Sewer Drain Cover Repairs <i>Budget = \$0</i>	<i>Complete.</i>
7.	CLASB 2 <sup>nd</sup> Floor Bridge to SCB Storefront Replacement <i>Budget = \$65,341; actuals to date = \$52,828</i>	<i>Complete.</i>
8.	MLB Storm Water Drainage and Pond Water Elevation Repairs <i>Budget = \$40,000</i>	<i>Engineering solutions are being re-evaluated.</i>
9.	GM Main Transformer Replacement <i>Budget = \$125,000</i>	<i>Project bids under review.</i>
10.	OEB Sanitary Line and Manholes Rebuild <i>Budget = \$70,000</i>	<i>Complete.</i>
11.	Maintenance Garage Mechanical System Replacement <i>Budget = \$90,000</i>	<i>Construction ongoing.</i>
12.	GMB 3 <sup>rd</sup> Floor Carpet and resilient flooring Replacement <i>Budget = \$75,000</i>	<i>Construction ongoing.</i>

13.	T&I Ceramics Lab Exhaust System Upgrades <i>Budget = \$11,000</i>	<i>Complete.</i>
14.	Campus Primary Electrical Service Line Conditioning <i>Budget = \$95,000</i>	<i>Engineering study is nearing completion.</i>
15.	MLB Main Boilers Replacement Project <i>Budget = \$200,000</i>	<i>Project out for bids.</i>
16.	MLB Firing Range Air-Handling Units Replacement <i>Budget = \$150,000</i>	<i>Project out for bids.</i>
17.	SCB South Stair Ceramic Tile Replacement <i>Budget = \$40,000</i>	<i>Construction Documents complete. Sequence w/ other SC work.</i>
18.	Campus Wide Temperature Control System Panels Upgrades <i>Budget = \$115,000</i>	<i>Construction ongoing.</i>
19.	<i>Campus Wide Concrete Sidewalk Replacement</i> <i>Budget = \$75,000; actuals to date = \$72,617</i>	<i>Complete.</i>
20.	EC Tunnel Insulation Replacement <i>Budget = \$80,000</i>	<i>Engineering solutions are being re-evaluated</i>
21.	Bus Loop & <del>Parking Lot 6</del> Replacement <i>Budget = \$950,000</i>	<i>Work to start July 9<sup>th</sup>.</i>
22.	HFC Heat Exchanger Replacement <i>Budget = \$55,000</i>	<i>Construction underway.</i>
23.	Parking Structure Waterproofing & Joint Repl. <i>Budget = \$225,000</i>	<i>Complete.</i>
24.	SC 2 <sup>nd</sup> Floor HVAC Upgrades <i>Budget = \$180,000</i>	<i>Construction Documents complete. Sequence w/ other SC work.</i>

### Campus Repair & Maintenance Projects Update

1.	SEMCOG Non-Motorized Pathway <i>Budget = \$80,000</i>	<i>MDOT/WCRC finalizing bid details.</i>
2.	BEB HRM Emergency exit access and workstation and conference room modifications. <i>Budget = \$32,000;</i>	<i>Complete.</i>
3.	Nursing Simulation Lab & Skills Lab <i>Budget = \$450,000</i>	<i>Construction ongoing.</i>
4.	ML Lactation Room <i>Budget = \$9,000</i>	<i>Complete.</i>
5.	Student Activities, and Barnes & Noble Book Storage Room move and remodeling <i>Phase 1 Budget = \$92,600. Phase 2 Budget = \$157,400</i>	<i>Phase 1 Complete. Phase 2 construction ongoing.</i>
6.	ML 161 Green Room conversion to Music Appreciation Classroom <i>Budget = \$25,000</i>	<i>Complete.</i>
7.	Digital Video Lab Storage Expansion <i>Budget = \$18,000</i>	<i>Complete.</i>
8.	Campus Services Receiving Area and Breakroom <i>Budget = \$20,000</i>	<i>Complete.</i>
9.	SC304 Classroom conversion to office suite. <i>Budget = \$75,000</i>	<i>Construction ongoing.</i>
10.	SRB Dock Shelter Replacement & Upgrade <i>Budget = \$10,000</i>	<i>Complete.</i>

11.	TI222 Classroom conversion to office suite. <i>Budget = \$35,000</i>	<i>Construction ongoing.</i>
12.	Welding Lab Lighting Upgrade <i>Budget = \$40,000</i>	<i>Complete.</i>
13.	SC203 Rearrangement <i>Budget = \$40,000</i>	<i>Complete.</i>
14.	Exterior Messaging Signage <i>Budget = \$75,000</i>	<i>Project development underway.</i>
15.	Campus Wide Joint Sealants <i>Budget = \$40,000</i>	<i>Construction underway.</i>
16.	Huron River Watershed Council Grant Upgrades <i>Budget = \$0</i>	<i>Grant Cancelled.</i>
17.	WTMC Furniture & Space Upgrade <i>Budget = \$0 (WTMC Funded)</i>	<i>Furniture on order.</i>
18.	TI126 Sink Relocation & Installation <i>Budget = \$6,000</i>	<i>Complete.</i>

**Construction Contracts issued in the past 30 days exceeding \$20,000**

1. AF Smith Electric, SC 1<sup>st</sup> Floor Phase 2 Renovations Electrical, \$52,375
2. Boone & Darr, Maintenance Garage Underground Mechanical Piping, \$95,700
3. Great Lakes Ceiling & Carpentry, SC 1<sup>st</sup> Floor Phase 2 Renovations Carpentry, \$33,572
4. John Darr Mechanical, TI Nursing Simulation/Skills Labs Mechanical Piping, \$48,800
5. S & Z Sheetmetal, TI Nursing Simulation/Skills Labs Mechanical Sheet Metal, \$24,400
6. S & Z Sheetmetal, SC 1<sup>st</sup> Floor Phase 2 Renovations Mechanical, \$38,900
7. Wiltse Electric Service, TI Nursing Simulation/Skills Lab Electrical, \$47,310